

U.S. DEPARTMENT OF HOUSING AND URBAN
DEVELOPMENT
OFFICE OF COMMUNITY PLANNING AND DEVELOPMENT
PR22 (2 of 3) - Status of HOME Activities - Entitlement

Activity Type	IDIS Activity	Activity Address	Activity Status	Status		Total Home	Commit Date	Committed Amount	Drawn Amount	PCT
				Date	Units					
NEW CONSTRUCTION	1060	24 FANFAIR AVENUE , ORLANDO FL, 32811	Cancelled	09/10/09	14	14	10/27/05	\$0.00	\$0.00	0.00%
	1141	1031 RANDALL ST , ORLANDO FL, 32805	Completed	09/10/09	1	1	10/30/06	\$73,000.00	\$73,000.00	100.00%
	1142	1033 RANDALL ST , ORLANDO FL, 32805	Completed	09/10/09	1	1	10/30/06	\$75,000.00	\$75,000.00	100.00%
	1143	707 QUILL AVE , ORLANDO FL, 32805	Completed	09/10/09	1	1	10/30/06	\$75,000.00	\$75,000.00	100.00%
	1144	1028 POLK ST , ORLANDO FL, 32805	Completed	09/10/09	1	1	10/30/06	\$50,000.00	\$50,000.00	100.00%
	1300	559 NORTHPORT DR , LONGWOOD FL, 32750	Open	09/26/08	0	0	12/30/99	\$100,000.00	\$84,400.00	84.40%
	1465	740 Short Ave 738 Short Ave 730 & 734 Short Ave, Orlando FL, 32805	Open	10/29/09	0	0	12/30/99	\$250,000.00	\$0.00	0.00%
REHABILITATION	1236	41 FANFAIR AVE , ORLANDO FL, 32811	Completed	01/23/09	1	1	06/26/07	\$135,641.00	\$135,641.00	100.00%
	1237	629 CONROY ST , ORLANDO FL, 32805	Completed	01/02/09	1	1	07/25/07	\$153,873.45	\$153,873.45	100.00%
	1301	1014 POLK ST , ORLANDO FL, 32805	Completed	01/23/09	1	1	11/15/07	\$118,662.00	\$118,662.00	100.00%
	1383	3313 WELLS ST , ORLANDO FL, 32805	Completed	06/19/09	1	1	01/07/09	\$57,530.00	\$57,530.00	100.00%
	1384	964 MANCHA REAL DR , ORLANDO FL, 32807	Completed	06/19/09	1	1	03/24/09	\$43,505.21	\$43,505.21	100.00%
	1387	737 SAN JUAN BLVD , ORLANDO FL, 32807	Open	12/02/09	0	0	12/30/99	\$153,634.00	\$150,504.00	97.96%
	1462	902 S. Goldwyn Ave , Orlando FL, 32805	Open	12/02/09	0	0	12/30/99	\$158,000.00	\$7,100.00	4.49%
	1463	4381 Crossroads Court , Orlando FL, 32811	Open	10/29/09	0	0	12/30/99	\$300,000.00	\$0.00	0.00%
	1464	2016 Orange Center Blvd , Orlando FL, 32805	Open	10/29/09	0	0	12/30/99	\$300,000.00	\$0.00	0.00%
	ACQUISITION ONLY	1388	5267 CRISFIELD CT , ORLANDO FL, 32808	Completed	07/10/09	1	1	07/09/09	\$20,000.00	\$20,000.00
1389		5999 BROWN BARK DR , ORLANDO FL, 32822	Completed	07/10/09	1	1	07/09/09	\$30,000.00	\$30,000.00	100.00%
1390		5310 DENVER DR #8 , ORLANDO FL, 32812	Completed	07/10/09	1	1	07/09/09	\$20,000.00	\$20,000.00	100.00%
1466		4975 Adair Oak Dr , Orlando FL, 32829	Completed	10/30/09	1	1	10/29/09	\$20,000.00	\$20,000.00	100.00%
1467		4739 Longdale Dr , Orlando FL, 32808	Completed	10/30/09	1	1	10/29/09	\$20,000.00	\$20,000.00	100.00%
1468		1714 Oregon St , Orlando FL, 32803	Completed	10/30/09	1	1	10/29/09	\$20,000.00	\$20,000.00	100.00%
1469		1901 Bluets Ct , Orlando FL, 32824	Open	10/30/09	0	0	12/30/99	\$20,000.00	\$0.00	0.00%
1470		1708 Don San George Ct , Orlando FL, 32812	Open	10/30/09	0	0	12/30/99	\$20,000.00	\$0.00	0.00%
1471		4963 Neponset Ave , Orlando FL, 32808	Open	10/30/09	0	0	12/30/99	\$30,000.00	\$0.00	0.00%
1472		4667 Staghorn Dr. Villa 600 , Orlando FL, 32805	Open	10/30/09	0	0	12/30/99	\$20,000.00	\$0.00	0.00%
ACQUISITION AND REHABILITATION	1330	2919 ORANGE CENTER BLVD , ORLANDO FL, 32805	Open	05/29/09	0	0	12/30/99	\$926,290.00	\$926,289.99	100.00%
ACQUISITION AND NEW CONSTRUCTION	984	819-821 S. PARRAMORE AVENUE , ORLANDO FL, 32805	Final Draw	02/11/05	0	0	12/30/99	\$18,248.43	\$18,248.43	100.00%