



COMMERCIAL REFRIGERATION SYSTEM INSPECTION

(2001 Florida Mechanical Code)

- Box assembly completed.
- Evaporators installed.
- Electrical disconnects installed.
- Condensate drains complete.
- Condensing unit installed.
- Refrigerant lines installed and tested per Section 1108.
- Approved plans on site for inspection.

This document is intended to be a guide and may not contain all requirements needed to obtain permits and approval from the City of Orlando.

.....To operate a permitting agency that is customer service oriented while protecting public safety through clear, consistent code application while ensuring Orlando's economic competitiveness.

ECONOMIC DEVELOPMENT DEPARTMENT•OFFICE OF PERMITTING SERVICES
CITY HALL•400 SOUTH ORANGE AVENUE•FIRST FLOOR•P.O. BOX 4990•ORLANDO, FLORIDA 32802-4990
PHONE 407.246.2271•FAX 407.246.2882

Visit our web site at: www.cityoforlando.net/permits