



COMMERCIAL FINAL INSPECTION

- Grilles installed.
- All equipment installed.
- All pressurization and smoke removal systems tested and operational.
- Engineer of Record must provide signed and sealed letter indicating smoke removal system installed per the design documents.
- Fire and smoke dampers complete and operational.
- All shafts complete.
- All fire and smoke sensors operational.
- Approved plans on site for inspection.
- All mechanical equipment secured to supporting structure to meet wind resistance.

This document is intended to be a guide and may not contain all requirements needed to obtain permits and approval from the City of Orlando.

.....To operate a permitting agency that is customer service oriented while protecting public safety through clear, consistent code application while ensuring Orlando's economic competitiveness.

ECONOMIC DEVELOPMENT DEPARTMENT•OFFICE OF PERMITTING SERVICES

CITY HALL•400 SOUTH ORANGE AVENUE•FIRST FLOOR•P.O. BOX 4990•ORLANDO, FLORIDA 32802-4990

PHONE 407.246.2271•FAX 407.246.2882

Visit our web site at: www.cityoforlando.net/permits