



COMMERCIAL ROUGH-IN INSPECTION

(2004 Florida Mechanical Code, Florida Energy Code Chapter 13)

- Air handler(s) installed.
- Secondary drain pan and drain lines.
- Equipment is accessible for service.
- All piping associated with Mechanical Equipment installed and tested.
- All ductwork installed and inspected and sealed (sheet metal ducts must be inspected before duct wrap is installed).
- Fire/dampers require three inspections framing for opening, annular space and final with retaining angles installed.
- Above ceiling inspection required before ceiling is installed and everything completed above ceiling.
- All fan shutdowns installed if above ceiling.
- No combustibles allowed in return air plenums.
- Approved plans on site for inspection.

This document is intended to be a guide and may not contain all requirements needed to obtain permits and approval from the City of Orlando.

.....To operate a permitting agency that is customer service oriented while protecting public safety through clear, consistent code application while ensuring Orlando's economic competitiveness.

ECONOMIC DEVELOPMENT DEPARTMENT•OFFICE OF PERMITTING SERVICES
CITY HALL•400 SOUTH ORANGE AVENUE•FIRST FLOOR•P.O. BOX 4990•ORLANDO, FLORIDA 32802-4990
PHONE 407.246.2271•FAX 407.246.2882

Visit our web site at: www.cityoforlando.net/permits