



COMMERCIAL HOOD FINAL INSPECTION

- Hood is installed and connected to duct.
- Fire dampers and access doors (when required) are installed.
- Grease filters installed.
- Exhausts fans installed and make-up fans installed.
- Fire extinguishing system installed and permit issued before hood system will be approved.
- Test and Balance Completed.
- Approved plans on site for inspection.
- Approval sticker placed on hood indicating approval of installation with inspector's signature.
- All cooking equipment must be installed before final approval will be issued.

This document is intended to be a guide and may not contain all requirements needed to obtain permits and approval from the City of Orlando.